## **CLEVELAND PUBLIC LIBRARY**

## **Board Meeting**

## **South Branch Renovation Project**

In accordance with the Board resolution adopted on January 18, 2018, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from permitting and changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

For the Period Ending June 30, 2019									
			Owner's Contingen	\$255,090.11					
<u>Date</u> <u>Vendor</u>	<u>PO</u>	Decription	<b>Encumbered</b>	Expended	GMP Increase				
12/12/2017 City Salvage	171932	Abatement for Air Monitoring	\$ -	\$ 11,050.00					
2/20/2018 City of Cleveland	180447	Permit fee	-	37,772.92					
12/31/2018 GEO-SCI Laboratory, Inc.	182054	Concrete and Soil Testing	-	8,365.95					
6/30/2018 The Albert M. Higley Co., LLC	161895	Change Order # 001			3,768.22				
8/6/2018 The Albert M. Higley Co., LLC	161895	Change Order # 002			40,350.26				
8/27/2018 The Albert M. Higley Co., LLC	161895	Change Order # 003			31,758.84				
9/10/2018 The Albert M. Higley Co., LLC	161895	Change Order # 004			31,049.96				
5/3/2019 The Albert M. Higley Co., LLC	161896	Change Order # 005			(14,476.37)				
			\$ -	\$ 57,188.87	\$ 92,450.91				
		Owner's Continge	ncy and Permit Fund	d Available Balance	\$105,450.33				

	South E	Branch Renovation	on Project Budget	\$ 4,500,000.00
		<b>Encumbered</b>	<b>Expended</b>	
HBM Architects, LLC - Architectural Design Services	\$	6,510.00	\$ 317,500.00	
The Albert M. Higley Co., LLC - Construction Manager at Risk		550,333.52	3,347,118.02	
Furniture, Fixtures, Equipment and Technology		-	115,654.26	
Direct Expenditures paid from Contingency Fund		-	57,188.87	
	\$	556,843.52	\$ 3,837,461.15	
	Δ.	vailable Budget	as of 06/30/2019	\$ 105,695.33

hange Order Details			
hange Order # 001			
PCO #00001	Added abatement	\$	4,469.22
PCO #00002	Deducted wall protection		(1,342.46)
PCO #00003	Deduct fountain drain pipe		(1,536.00)
PCO #00004	Added drain to water heater		2,177.46
		\$	3,768.22
hange Order # 002			
PCO #00005	Office steel support	\$	7,976.96
PCO #00006	Add walk and stairs		10,639.80
PCO #00007	Lintel exploration		21,733.50
		\$	40,350.26
hange Order # 003			
PCO #00008	Computer desk inset panel	\$	1,720.32
PCO #00009	Split cost of items		1,221.59
PCO #00010	Book cart credit		(1,396.69)
PCO #00012	Remove pipes at skylight		1,045.30
PCO #00013	Landscaping contract		3,928.84
PCO #00014	Lintel replacement		25,239.48
		\$	31,758.84
hange Order # 004			
PCO #00015	Schedule extension	\$	18,004.00
PCO #00016	Added wall panel millwork only		6,463.52
PCO #00017	Ceiling patch		741.65
PCO #00018	Backflow testing		288.60
PCO #00019	Ceiling repairs		4,850.79
PCO #00020	Clerestory blocking and lintel		701.40
		\$	31,049.96
hange Order # 005			
PCO #00026	Ceiling plaster repair Teen, Adult	\$	2,401.26
PCO #00027	Deduct Clark Street scope	Y	(10,582.02)
PCO #00027	Electrical field ticket work		11,181.98
PCO #00028	Electrical field ticket work  Electrical security wiring install		7,167.48
PCO #00029	Window film cost add change		3,221.30
	_		
PCO #00031	Temporary handrail install GMP contract deduct		8,672.26
PCO #00032	GIVIP CONTRACT DEDUCT	Ś	(36,538.63)
	on_2016_2018\Activity_10783.xlsx	ş	(14,4/0.3/)